

REF/0840



DESIGN RISK ASSESSMENT

***MOUNTMELICK FET, MOUNTMELICK
CO LAOIS***

***ELECTRICAL & LIFE SAFETY UPGRADE
WORKS***

Mechanical & Electrical Design Risk Assessment

INTRODUCTION

Under the Safety, Health and Welfare at Work (Construction) Regulations 2013 to 2021, the duties of the designer extend to the following:

- Taking account of the Health & Safety Plan and Safety File,
- Providing in writing all relevant information necessary to the Project Supervisor for the Design Process (PSDP), so as the project supervisor can carry out his / her duties as per the regulations,
- Co-operating with other designers, the PSDP and the Project Supervisor for the Construction Stage (PSCS) to enable them to comply with the regulations,
- Providing all information known to the PSDP regarding particular risks to safety, health and welfare of persons at work,
- Identify any hazards that a design may present during the construction stage and subsequent maintenance and where possible eliminate,
- Providing information to the appropriate contractor if no project supervisor has been assigned,

DISCLAIMER

Geaney Engineering Consultants believe reasonable efforts have been made to ensure the accuracy of the information contained in this document. It may include inaccuracies or typographical errors and may be changed or updated without notice. It is intended for discussion and reference purposes only and is provided "AS IS", without warranty of any kind. Reliance on any information presented is at your own risk. Geaney Engineering Consultants hereby disclaims all warranties and conditions with regard to this information. In no event shall Geaney Engineering Consultants be liable for any damages of any form arising out of, or in any way connected with the use of this document. If you are dissatisfied with any portion of this document, your sole and exclusive remedy is to discontinue using this document.

Mechanical & Electrical Design Risk Assessment

PROJECT DESCRIPTION

The site is the existing Mountmellick FET which is easily accessible from the road. The site boundaries are defined on the accompanying drawings, and this Contractor shall confine his operations to the area indicated.

Please refer to the accompanying drawings and specification documents for full details of the proposed works.

The works comprise the following:

- Upgrade and replacement of main and sub distribution boards,
- Upgrading of existing power distribution systems and associated containment,
- Replacement of existing lighting installations with energy efficient LRD lighting systems
- Replacement and upgrade of emergency lighting systems,
- Replacement and upgrade of fire detection and alarm systems
- Associated containment, cabling, testing, commissioning and certification works
- Coordination of electrical shutdowns, phasing and changeovers,
- All associated builder works

General Construction Notes:

The Contractor shall review all relevant project documentation, drawings, specifications and existing services information prior to commencement of works and liaise with the Client, Engineer and Building Management as required.

The Contractor shall identify, trace, test, isolate and protect all existing electrical and life safety services prior to decommissioning and installation works, including any concealed, redundant or unidentified cabling and infrastructure.

As the works are to be carried out within a live school environment, the Contractor shall maintain appropriate safety procedures, segregation measures and controlled access arrangements at all times to ensure the continued safe operation of the school.

Prior to any disconnection or strip-out works, all existing services and circuits affected by the works shall be verified and safely isolated by a competent contractor. Temporary measures shall be provided as required to maintain essential and life safety systems during phased works.

The Contractor shall review all available site safety information, including the Safety File, asbestos information and existing services records, and shall implement all necessary health, safety and environmental control measures throughout the duration of the works.

Mechanical & Electrical Design Risk Assessment

RISK ASSESSMENT

A Design Risk Assessment has been completed. The risk ratings and action bands are defined as follows:

Likelihood

L	–	So unlikely that it can be assumed that it may never occur
M	–	Is unlikely but possible to occur during the life of the project
H	–	Is likely to occur during the life of the project

Severity

L	–	All other injuries or illnesses
M	–	3 day injury or illness
H	–	Death or major injury

Risk Rating

L	–	Minimal Risk
M	–	Low Risk
H	–	Immediate Risk

Action Required

L	–	Maintain Control Measures
M	–	Review & Improve Control Measures if necessary
H	–	Improve Control Measures Immediately

DESIGNER'S RISK ASSESSMENT

Designer: Geaney Engineering Consultants							Project: Electrical Upgrade Works – Mountmellcik FET			
Project No. 0840							Date: 06/07/2026			
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Measures (Contractors)
				L	S	R		By	Date	
1.	Works near high voltage power lines or underground services	a) Sever Injury / Death	Electrical Contractors, General Contractors	L	H	H	Full Review of all relevant information required by the Main Contractor, review all drawings and information from Utility Providers, and liaise where necessary			Contractor to comply with the requirements of ESB and H.S.A. "Avoidance of Electrical Hazards when working near underground electric cables". GRP Survey and identification of all services within area of proposed works. Hand Digging in high risk areas where unclear.
2.	Work within attic spaces, ceiling voids, at high level, on roofs, etc.	a) Risk of personnel fall.	Public, General Contractors, Clients and Employees	M	M	M	Inform design / construction teams by issue of this document.			Contractor to co-ordinate all works. Contractor to provide safety signage and barriers where required and immediate area to be restricted from general personnel circulation routes. Any work required at height must have the necessary safety precautions, such as safety harnesses, scaffolds, etc. Use approved personnel mechanical access equipment where possible.
		b) Risk of falling equipment, tools, etc..	Public, General Contractors, Clients and Employees	M	M	M	Inform design / construction teams by issue of this document.			Contractor to co-ordinate all works. Contractor to provide safety signage and barriers where required. Where project work at height is required, area to be appropriately restricted from personnel circulation routes.

Key:

L = Likelihood (Low, Medium, High)

S = Severity (Low, Medium, High)

R = Risk (Likelihood & Severity)

DESIGNER'S RISK ASSESSMENT

Designer: Geaney Engineering Consultants						Project: Electrical Upgrade Works – Mountmellcik FET				
Project No. 0840						Date: 06/07/2026				
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Measures (Contractors)
				L	S	R		By	Date	
		c) Working within confined space.	General Contractors	M	M	M	Identify as far as is reasonably practicable, any work required within a confined space. Minimise project work required within those confined spaces identified. Inform design / construction teams of possibility of confined spaces by issue of this document.			Contractor to co-ordinate all works. Contractor to provide safety signage and barriers where required. Review all project work to identify the possibility of confined space limitations, discuss potential risks and take measures to reduce risk to all personnel. If in doubt, ask.
3.	Installation of Electrical Services	a) Risk of Musculo-skeletal injuries.	Electrical Contractors, General Contractors	M	M	M	Identify as far as is reasonably practicable, any equipment items / services runs which must be handled as part of the project work, which may be heavy, difficult to handle and/or must be installed in space restricted locations. Inform design / construction teams by issue of this document. Where possible, select new equipment that can be easily installed, thus minimising project work at height, in confined areas, etc.			Allow for the appropriate mechanical handling equipment and personnel access equipment to be utilised where possible. Schedule access to the project work areas in advance and allow sufficient time / manpower to complete the works. Complete frequent “Toolbox Talks” with contract personnel during the course of the project work.

Key:

L = Likelihood (Low, Medium, High)

S = Severity (Low, Medium, High)

R = Risk (Likelihood & Severity)

DESIGNER'S RISK ASSESSMENT

Designer: Geaney Engineering Consultants							Project: Electrical Upgrade Works – Mountmellcik FET			
Project No. 0840							Date: 06/07/2026			
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Measures (Contractors)
				L	S	R		By	Date	
		b) Risk of falling equipment, tools, etc..	Public, General Contractors, Clients and Employees	M	M	M	Inform design / construction teams by issue of this document.			Contractor to co-ordinate all works. Contractor to provide safety signage and barriers where required. Where project work at height is required, area to be appropriately restricted from personnel circulation routes.
		c) Risk of electric shock, Risk of fire	Electrical Contractors, General Contractors	M	H	H	Communicate to construction teams by way of this document that all circuits must be isolated before project work can commence on same.			Identify electrical circuits prior to work and test to ensure that they are isolated. Contractor to carry out audit to identify any electrical risks prior to carrying out project work. Use safety signage and correct work wear as deemed appropriate.

Key:

L = Likelihood (Low, Medium, High)

S = Severity (Low, Medium, High)

R = Risk (Likelihood & Severity)

DESIGNER'S RISK ASSESSMENT

Designer: Geaney Engineering Consultants						Project: Electrical Upgrade Works – Mountmellcik FET				
Project No. 0840						Date: 06/07/2026				
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Measures (Contractors)
				L	S	R		By	Date	
4.	Project work required to main low voltage switch panels, distribution boards, sub distribution boards, within D.C.C. rooms, etc.	a) Risk of electric shock, risk of burns	Electrical Contractors, General Contractors, Maintenance personnel.	L	H	H	Where possible, allow for adequate maintenance clearance / space. If not available communicate to project team and agree an alternative solution. Allow for minimum “throw back” distance in front of switchgear as detailed per regulations. No equipment to be obstructed by other mechanical / electrical / general equipment. Eliminate live working. Provide as much record information as possible to contract firms undertaking the works.			Ensure equipment is isolated prior to carrying out any project work. Test to confirm isolation. Apply appropriate safety measures, i.e. notices, restricted areas, etc. Operate a work permit policy. Use padlocks on switches, isolators etc. where deemed necessary.
		b) Unauthorised access to L.V. switchgear	Maintenance personnel, General Contractors, Public	L	M	M	Inform design / construction teams by issue of this document.			Restrict access to only those trained to work within these areas. Safety files to detail personnel whom are appropriately trained to work within these areas. Communicate risks to contract personnel. Use appropriate signage within these areas.

Key:

L = Likelihood (Low, Medium, High)

S = Severity (Low, Medium, High)

R = Risk (Likelihood & Severity)

DESIGNER'S RISK ASSESSMENT

Designer: Geaney Engineering Consultants							Project: Electrical Upgrade Works – Mountmellcik FET			
Project No. 0840							Date: 06/07/2026			
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Measures (Contractors)
				L	S	R		By	Date	
5.	Electrical Containment	a) Risk of contact with live electrical cables.	Electrical Contractors	L	H	M	General condition of containment to be noted and communicated to contract personnel. New cabling to use trays, be they new or existing. All cabling to comply with design guidelines and layouts.			Communicate risks to contract personnel. Hold frequent “Toolbox Talks” with contract personnel.
		b) Risk of cables overheating	All	L	M	M	All cabling to be sized correctly to prevent heat gains. Cable trays are to be sized correctly, so as to avoid over loading. Inform design / construction teams by way of issue of this document.			Communicate risks to contract personnel.
6.	Is there a risk of crushing electrical equipment during the project works?	a) Risk of contact with electrical cables.	Electrical Contractors	M	M	M	Identify electrical equipment within the vicinity of the works and determine if same can be / needs to be isolated to facilitate the project work. Inform contractor by way of issue of this document.			Identify any equipment whereby project work may pose a risk to same. Provide for the use of appropriate signage. Take the necessary precautions to eliminate risk to contract personnel during the course of the project work.

Key:

L = Likelihood (Low, Medium, High)

S = Severity (Low, Medium, High)

R = Risk (Likelihood & Severity)

DESIGNER'S RISK ASSESSMENT

Designer: Geaney Engineering Consultants							Project: Electrical Upgrade Works – Mountmellcik FET			
Project No. 0840							Date: 06/07/2026			
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Measures (Contractors)
				L	S	R		By	Date	
7.	Cable tray, trunking etc. penetrations through fire rated walls.	a) Risk of fire spread through building	Public, Clients Employees	L	M	M	Specify fire sealing around cable tray / trunking penetration. Inform design / construction teams by issue of this document.			Contractor to inform designer of any discrepancy discovered within the building. Contractor to ensure any wall penetrations are correctly sealed.
		b) Are there cable trays / trunking systems being removed that would leave a break in containment, for example through fire walls?	Public, Clients and Employees	L	L	L	Inform design / construction teams by issue of this document. Identify as far as is reasonably practicable any instance in which this may occur.			Contractor to inform designer of any discrepancy discovered within the building.
		c) Ope in floor levels, resulting in personnel fall		L	M	M	Inform design / construction teams by issue of this document. Identify as far as is reasonably practicable in the design, locations where an ope in the floor level could result in a risk to personnel within any area.			Contractor to make known to teams the risk of falling through or tripping over a service ope in the floor level. All opes should be appropriately marked and made secure from passing traffic.

Key:

L = Likelihood (Low, Medium, High)

S = Severity (Low, Medium, High)

R = Risk (Likelihood & Severity)

DESIGNER'S RISK ASSESSMENT

Designer: Geaney Engineering Consultants							Project: Electrical Upgrade Works – Mountmellcik FET			
Project No. 0840							Date: 06/07/2026			
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Measures (Contractors)
				L	S	R		By	Date	
		d) Obstacles hanging from high level	General Contractors	L	L	L	Inform design / construction teams by issue of this document. Appropriately specify all equipment such as cable trays, ducting systems, lighting, etc., so that no hanging obstacles will present a risk to passing personnel. Suggest use of hard hat helmets and other approved safety equipment.			Contractor to make known to all team members, this risk. No equipment should be left hanging dangerously throughout the course of these works. Frequent spot checks should be completed by the contract teams.
8.	General Electrical	a) Conflict between security and safe means of escape on final exits	All	L	L	M	Specify suitable security equipment to maintain means of escape at all times, e.g., door locks to fail open in the event of an emergency.			
		b) Earth bar - risk of electric shock.	Public, General Contractors, and Clients Employees	L	M	M	Link to be provided on earth bar to facilitate testing of installation whilst still maintaining an effective earthing system.			Contractor to ensure that main equipotential conductor is separated from other equipotential conductors.
		c) Hygiene - protection from lamp breakage, dust and foreign bodies where applicable	Public, and Clients Employees	L	L	L	Specify luminaries of the safe type, with fully enclosed and captive diffusers.			

Key:

L = Likelihood (Low, Medium, High)

S = Severity (Low, Medium, High)

R = Risk (Likelihood & Severity)

DESIGNER'S RISK ASSESSMENT

Designer: Geaney Engineering Consultants							Project: Electrical Upgrade Works – Mountmellcik FET			
Project No. 0840							Date: 06/07/2026			
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Measures (Contractors)
				L	S	R		By	Date	
		d) Exposed metalwork - risk of electric shock.	Public, and Clients Employees	L	M	M	Specify equipotential bonding to be carried out.			Contractor to identify all elements of extraneous metalwork that may require bonding. Where in doubt contractor to carry out tests to ascertain the earth potential.
9.	Commissioning	a) Risk of electric shock.	Public, General Contractors, and Clients Employees	L	M	M	Inform design / construction teams by issue of this document			Contractor to carry out audit and to take responsibility to identify any electrical risks prior to carrying out any commissioning works. Method statement and safety procedures to be issued. Competent electrician to connect with qualified personnel in attendance.
		b) Rotating Machinery	General Contractors, and Clients Employees	L	M	M	Correct safety guards (if applicable) to be specified.			Make hazards known to construction teams.
		c) Risk of hot surfaces during commissioning activities.	General contractors	M	M	M	Specify equipment to have thermal insulation to protect against accidental burns from contact with hot surfaces. Allow for adequate labelling within the area.			Ensure that contract personnel are protected from hot surfaces. Ensure that appropriate safety equipment, such as lagging, has been installed correctly.

Key:

L = Likelihood (Low, Medium, High)

S = Severity (Low, Medium, High)

R = Risk (Likelihood & Severity)

DESIGNER'S RISK ASSESSMENT

Designer: Geaney Engineering Consultants							Project: Electrical Upgrade Works – Mountmellcik FET			
Project No. 0840							Date: 06/07/2026			
Ref. No.	Activity / Element	Potential Hazards	Population at Risk	Risk Rating			Action at Design Stage	Action Taken		Possible Control Measures (Contractors)
				L	S	R		By	Date	
10.	External Groundwork	a) Contact with existing underground live electrical services	General Contractors	M	H	H	Inform construction teams by issue of this document.			Make all known service routes knowledgeable to all affected. Contractor to scan area thoroughly for live electrical services before opening ground.
		c) Risk of cave-in, or collapse of a trench?	General Contractors	L	M	M	Inform construction teams by issue of this document.			Where large excavations are required, identify this risk and take the necessary steps to avoid an accident.

Key:

L = Likelihood (Low, Medium, High)

S = Severity (Low, Medium, High)

R = Risk (Likelihood & Severity)